

As construction starts, we're hoping to have more regular updates as we get a more accurate idea of how progress is coming. As of now, the temporary line is almost ready, with the next step involving a short outage as each individual service line gets hooked up to the temporary line. This is planned to get started tomorrow morning, with another planned outage the following morning (Thursday) as well. Those residents that will be affected got a notice on their door this past Saturday.

Also occurring tomorrow, we will start digging on Estes Park Estates. The plan is to have a single line of traffic able to get around equipment with some short closures as things get moved and in place - with the aim of having as little an impact on traffic as possible. While digging continues towards the South there will be closures on Button Rock, as the road is not wide enough to allow traffic to get around. This is expected to start on Thursday, with the hope it will all be in place by next Friday. We will keep you posted on how things progress, and make sure you have updated information.

Thanks for your understanding and cooperation!