

## **COMMUNITY UPDATE – July 30, 2025**

As construction gets underway, we plan to provide more regular updates as we gain a clearer picture of the project timeline and progress.

As of today (Wednesday, July 30), the temporary water line is nearly complete. Beginning tomorrow morning (Thursday, July 31), we will start connecting individual service lines to the temporary system. This will involve a short water outage for each affected residence. A second planned outage is expected to take place the following morning, Friday, August 1. Door notices were delivered to all impacted residents this past Saturday, July 26.

Also starting tomorrow (Thursday, July 31), excavation will begin on Estes Park Estates Road. The plan is to maintain a single lane of traffic, allowing vehicles to pass with occasional brief closures as equipment is moved. Our goal is to minimize traffic disruptions as much as possible.

As digging progresses southward, work will shift to Button Rock Road. Due to the narrow width of the road, full closures will be necessary during active construction. These closures are expected to begin Thursday, July 31, and continue through next week, with the hope that all major work will be completed by **Friday, August 8.**

We appreciate your patience and cooperation and will continue to keep you informed as the project advances.

**Thank you for your understanding and support!**